

**Appendix XIII
Underground Storage Tank
Designated UST Operator Visual Inspection Report**

1. FACILITY INFORMATION		
CERS ID	Inspection Date	
Facility Name		
Facility Address	City	ZIP Code
2. DESIGNATED UST OPERATOR INFORMATION		
Name of Designated UST Operator	Phone	
ICC Certification	Certification Expiration Date	
3. COMPLIANCE ISSUES		
4. CERTIFICATION BY DESIGNATED UST OPERATOR CONDUCTING INSPECTION		
<p>I hereby certify that the visual inspection was performed in compliance with California Code of Regulations, title 23, division 3, chapter 16, section 2716 and all information provided herein is accurate.</p>		
Designated UST Operator Signature	Date Inspection Report Provided to Owner	

CERS = California Environmental Reporting System, ICC = International Code Council, ID = Identification, NA = Not Applicable, UDC = Under-Dispenser Containment, UST = Underground Storage Tank

Underground Storage Tank Designated UST Operator Visual Inspection Report

5. OWNER/OPERATOR DESCRIPTION OF FOLLOW-UP ACTION

Number the follow up actions to correspond to appropriate compliance issues from Section 3.

6. OWNER / OPERATOR ACKNOWLEDGEMENT OF INSPECTION RESULTS

I have reviewed the results of the designated UST operator inspection report and provided a description of the action(s) taken or to be taken to correct any compliance issues discovered.

Name of UST Owner / Operator (print)

UST Owner/Operator Signature

Date Signed

7. INSPECTION HISTORY

Has each follow-up action of Section 3 from the previous Designated UST Operator Inspection Report been completed appropriately? <i>(Attach documentation verifying appropriate service to this report.)</i>	Yes <input type="checkbox"/>	No <input type="checkbox"/>	NA <input type="checkbox"/>
---	---------------------------------	--------------------------------	--------------------------------

8. RELEASE DETECTION ALARM HISTORY

<i>Attach a copy of the alarm history report/log to this report.</i>	Yes	No	NA
Is the monitoring system powered on and in proper operating mode?	<input type="checkbox"/>	<input type="checkbox"/>	
Has each alarm since the previous inspection been responded to appropriately? <i>(Attach documentation verifying appropriate service to this report.)</i>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Have all containment sumps, that have had an alarm since the previous designated UST operator inspection report, been responded to by a qualified service technician?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

All answers marked "No" must be described by the designated UST operator in Section 3.

Underground Storage Tank Designated UST Operator Visual Inspection Report

9. UST SYSTEM INSPECTION

List below and in Section 3 all containment sumps that have had a release detection alarm since the previous Designated UST Operator Inspection Report and have not been responded to by a qualified service technician. Containment sumps listed below require a visual inspection for damage, water, debris, hazardous substance, and proper sensor location.

Is the **containment sump** free of damage, water, debris, and hazardous substances?

Containment Sump ID	Yes	No	Containment Sump ID	Yes	No
	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>

Are all sensors in visually inspected **containment sumps** located to detect a release at the earliest opportunity? Yes No

Is the **spill containment** free of damage, water, debris, and hazardous substances? Is the fill pipe free of obstructions? Is fill cap securely on the fill pipe?

Spill Containment ID	Yes	No	Spill Containment ID	Yes	No
	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>

Is the **UDC** free of damage, water, debris, and hazardous substances and all sensors located to detect a release at the earliest opportunity? No UDC(s) at this facility

UDC ID	Yes	No	UDC ID	Yes	No
	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>

Mechanical float mechanisms used in UDCs.

All answers marked "No" must be described by the designated UST operator in Section 3.

Underground Storage Tank Designated UST Operator Visual Inspection Report

10. TESTING AND MAINTENANCE	Yes	No	NA	Date last performed
Has monitoring system certification been completed within the past 12 months?	<input type="checkbox"/>	<input type="checkbox"/>		
Has spill container testing been completed within the past 12 months?	<input type="checkbox"/>	<input type="checkbox"/>		
Has overfill prevention equipment inspection been completed within the past 36 months?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Has secondary containment testing been completed within the past 36 months?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Has tank tightness testing been completed within required timeframes?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Has line tightness testing been completed within the required timeframes?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Other Test / Maintenance:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Other Test / Maintenance:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
Other Test / Maintenance:	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
11. FACILITY EMPLOYEE TRAINING				Yes
Have all individuals performing facility employee duties received the required facility employee training within the past 12 months?				<input type="checkbox"/>
				<input type="checkbox"/>
13. COMMENTS				
<i>This section may be used to record comments or observations that are not current compliance deficiencies.</i>				

All answers marked "No" must be described by the designated UST operator in Section 3.